GOVERNMENT OF INDIA
RAILWAYS
LOK SABHA

UNSTARRED QUESTION NO:1851
ANSWERED ON:29.11.2001
ON-GOING RAILWAY PROJECTS AND SURVEYS IN ORISSA
AVSM, BRIG.(RETD.) KAMAKHYA PRASAD SINGH DEO;PRABHAT KUMAR SAMANTARAY;SANGEETA KUMARI SINGH DEO;TRILOCHAN KANUNGO

Will the Minister of RAILWAYS be pleased to state:

(a) the details of on-going railway projects and the surveys in Orissa along with the progress made thereof;

(b) the expenditure incurred on them till now along with estimated project wise cost and the reasons for tardy progress in this regard;

(c) the time by which these projects are likely to be completed; and

(d) the amount provided for these projects during the last three years?

Answer

MINISTER OF STATE IN THE MINISTRY OF RAILWAYS AND MINISTRY OF PARLIAMENTARY AFFAIRS (SHRI O. RAJAGOPAL)

(a)to(d) : The details of on-going Railway projects in Orissa along with their progress, expenditure incurred till March, 2001, the target date of completion, wherever fixed and amount provided for these projects during the last three years are at Appendix-I. Reasons for slow progress, if any, are given in the status of the projects, wherever applicable.

The details of on-going surveys in Orissa are at Appendix-II.

APPENDIX - I

APPENDIX REFERRED TO IN REPLY TO PARTS (a) TO (d) OF LOK SABHA UNSTARRED QUESTION NO.1851 FOR 29.11.2001

Sl. No	Name of Project	Rly.	Latest Anticipated Cost	Outlay for 1998-99	Budget for 1999-2000	Budget Outlay for 2000-01	Outlay expected to end of 2000-01	Status
	(Rupees in Crores)							
	On-going Railway Projects in Orissa							
New Line								
1	Koraput-Rayagada	SER	485.00	11.00	2.00	8.00	483.00	The work has been completed and commissioned.
2	Talcher-Sambalpur	SER	464.38	14.85	5.00	8.00	450.06	The project has been completed and commissioned. Sambalpur bye pass work is in progress and same will be completed shortly.

3 Daitari-Banspani	SER	585.12	49.06	32.00	39.50	251.27	The Line from Banspani to Joruli (11 km) has been completed on 20-10-2000 and opened for Goods traffic. The line is targeted for completion by Dec.`2003 .
4 Lanjigarh Road-Junagarh	SER	105.08	2.00	2.00	2.00	15.22	In phase-I, work has been taken up from Lanjigarh to Bhawanipatna (31 Km).
5 Khurda Road-Bolangir	SER	700.00	2.00	10.00	14.50	22.05	The work of final location survey is in progress. Work would be taken up once land is handed over by State Government.
6 Haridaspur-Paradeep	SER	301.64	2.00	5.00	1.00	14.54	Final Location Survey completed. Land acquisition taken up.
7 Angul-Sukinda Road	SER	245.58	2.00	2.00	23.00	1.18	Final Location Survey has been completed. The Railway has been advised to check up the detailed position of the Steel plants proposed to be served by this line.
Gauge Conversion							
8 Rupsa-Bangariposi	SER	80.00	2.00	14.00	1.00	9.64	In Ph- I, gauge conversion of Rupsa-Baripada section(51 km) is planned. Earthwork and bridges are in progress.
9 Naupada-Gunupur	SER	66.35	0.001	0.0001	5.10	5.14	Work will be taken up after obtaining the requisite clearances, action for which has been initiated.
Doubling							
10 Raghunathpur-Rahama	SER	70.64	16.00	5.00	9.00	70.14	Project completed and commissioned. Rehabilitation of existing line is in progress and expected to be completed in June, 2002.
11 Rajatgarh-Nargundi	SER	71.85	5.46	9.00	1.00	69.85	The section from Charbatia to Salegaon (5 km) and Rajathgarh to Charbatia (18 Km) has been opened. The balance section from Salegaon to Nergundi is targeted in 2001-02 (5 km).

12 Talcher-Cuttack-Paradeep(2nd Bridges on Mahanadi & Birupa)	SER	104.26	17.18	10.00	10.00	14.09	The tender for Birupa bridge has been processed. For 2nd bridge on Mahanadi River, consultant has submitted the preliminary design and drawings and the detailed design is in progress.
13 Nergundi-Cuttack-Raghunathpur	SER	117.24	9.00	33.2055	30.00	55.78	Work is in progress.
14 Rahama-Paradeep	SER	40.96	9.00	14.00	24.00	16.91	Detailed estimate has been sanctioned. Land acquisition has been completed except for last 4 km at Paradeep end.
15 Titlagarh-Lanjigarh	SER	100.11	13.01	11.9490	15.00	21.40	Kandel road-Norla road and Kesinga - Kandel Road sections are targeted to be completed by Feb` 2002.
16 Rajatgarh-Barang	SER	166.16	-	0.0010	0.10	0.11	Requisite clearances have been obtained. Preparation of Plans & Estimates have been taken up.
17 Khurda Road-Puri Phase-I (Khurda Road-Delang)	SER	48.00	-	-	5.00	5.00	Contract for earthwork and minor bridges for section I covering 6.5 km. from Khurda Road and major bridge no.17 awarded and work is in progress.
Railway Electrification							
18 Bokarao Steel City-Muri-Hatia-Bondamunda-Bimlagarh-Kiriburu/Barsuan incl. Purulia-Kotshila	SER	269.40	40.00	20.00	25.00	236.80	287 RKM have been electrified till March, 2001. Failure of contractors and consequent re-fixing of new agencies. Entire work is targeted for completion by March, 2003.
19 Kharagpur-Bhubaneswar including Talcher-Paradeep	SER	319.19	45.70	50.27	40.05	142.51	94 RKM have been electrified till Mar,2001. This work was approved under BOLT Scheme in the year 1995-96, which did not succeed. It was, therefore, decided in February, 1997 to execute the work

								under Railway funding and the work taken up thereafter. Entire work is targeted for completion by March, 2003.
20	Bhubaneshwar Kottavalas	SER	292.27	50.93	47.300	40.89	239.77	386 RKM have been electrified till March, 2001. Entire work is targeted for completion by March, 2002.

APPENDIX - II

APPENDIX REFERRED TO IN REPLY TO PARTS (a) TO (d) OF LOK SABHA UNSTARRED QUESTION NO. 1851 FOR 29.11.2001

Sl.No.	Name of Project	Kms.	Status
	On-going Railway Surveys in Orissa		
	New Line		
1	Joypore-Malkangiri	120	New survey included in Budget 2001-02. Target Date of Completion is 31.03.2002.
2	Ponduru-Razam	20	Survey is in progress. Target Date of Completion is 31.12.2001.
3	Kalinga Nagar/Daitari & Gopalpur complexes : Augmentation of rail infrastructure for proposed steel plants		Survey is in progress. Target Date of Completion is 31.03.2002.
4	Talcher/Hindol Road to Berhampur/Gopalpur	245	Survey is in progress. Target Date of Completion is 30.06.2002.
5	Phulbani to Barhampur	175	Survey is in progress. Target Date of Completion is 31.03.2002
6	Nawapara to Baragarh Road via Padamapur	120	Survey is in progress. Target Date of Completion is 31.12.2001.

7	Jeypore to Navarangpur	45	Survey is in progress. Target Date of Completion is 31.12.2001.
8	Raipur-Jarsaguda via Khartapalan, Baloda Bazar, Batgaon and Sarangarh	310	Survey is in progress. Target Date of Completion is 31.03.2002.
	Doubling		
9	Khurda Road-Puri	45	Survey is in progress. Target Date of Completion is 31.12.2001.
10	Titlagarh-Jharsuguda	231	Survey is in progress. Target Date of Completion is 30.06.2002.
11	Titlagarh-Raipur section on RV line	197	Survey is in progress. Target Date of Completion is 30.06.2002.
12	Chakdharpur-Bandamunda : 3rd Line	93	Survey is in progress. Target Date of Completion is 31.03.2002.
	Traffic Facility Work		
13	Rail facilities required on Eastern Coastal area of South Eastern Railway		Survey is in progress. Target Date of Completion is 30.06.2002.